

April 2, 2007 - Buildings nearing completion

Hello Everyone,

Here are some photos of where we are now. Quite some progress although delay a bit by whether conditions. Otherwise now that rains have taken a break we expect some fast progress within the next three weeks. Like I said before the contractors underestimated the value of the work and other materials got expensive within the process.

Some designs were changing on observing the most workable structure and that also affected it. As a result, I have indications from the contractors that they might run short of money to purchase paints, window panes and doors and their fixtures. I have told them to write that for me so that we can work out the best solution to see the building completed.





You know we Malawians are very slow in certain areas, I have been waiting for some quotations for resourcing the center from some local companies but so far I only have one for paints and furnishers. I tried to call others and I am told tomorrow and tomorrow is becoming for ever!!!. Let me fax you what I have. Will be communicating.

Have a good day,

Lois

